

Field Verification Certification Form

Please complete checkboxes and Contractor's signature box.

- 1. Installation equipment is consistent with the submitted EPBB Printout (Certificate of Compliance).
- 2. Shading analysis has been performed, attached and accurately reported in the EPBB Printout (Certificate of Compliance).
- 3. Field verification & diagnostic testing protocol has been performed;
 - Modules and all other system components are bolted securely and all wiring connections have been made properly according to the system schematic, manufacturer's instructions and applicable electrical code requirements.

Primary Method (Single or Multiple String Arrays)

OR

Secondary Method (Multiple String Arrays only)

- Irradiance (W/m²)
- Temp (F)
- Inv Output (W)

- Polarity of all source circuits is correct.
- Open circuit voltages of source circuits have been tested and measured to be within 2% of each other (if multiple strings).
- Short circuit currents have been tested and measured to be within 5% of each other (if multiple strings).

Verify Inverter output against Field Verification Table (Shown Below)

CONTRACTOR SIGNATURE _____ PRINT NAME _____ DATE _____

Field Verification Output Table

(W/m ²)	T=15	T=25	T=35	T=45	T=55	T=65	T=75	T=85	T=95	T=105	T=115
300	26%	26%	25%	24%	24%	23%	22%	22%	21%	20%	20%
325	28%	28%	27%	26%	26%	25%	24%	24%	23%	22%	22%
350	31%	30%	29%	28%	28%	27%	26%	25%	25%	24%	23%
375	33%	32%	31%	31%	30%	29%	28%	27%	27%	26%	25%
400	35%	34%	33%	33%	32%	31%	30%	29%	28%	27%	27%
425	37%	36%	36%	35%	34%	33%	32%	31%	30%	29%	28%
450	40%	39%	38%	37%	36%	35%	34%	33%	32%	31%	30%
475	42%	41%	40%	39%	38%	37%	36%	35%	34%	33%	32%
500	44%	43%	42%	41%	40%	39%	38%	37%	36%	34%	33%
525	46%	45%	44%	43%	42%	41%	40%	38%	37%	36%	35%
550	48%	47%	46%	45%	44%	43%	41%	40%	39%	38%	37%
575	51%	49%	48%	47%	46%	45%	43%	42%	41%	40%	38%
600	53%	51%	50%	49%	48%	46%	45%	44%	43%	41%	40%
625	55%	54%	52%	51%	50%	48%	47%	46%	44%	43%	42%
650	57%	56%	54%	53%	52%	50%	49%	47%	46%	45%	43%
675	59%	58%	56%	55%	54%	52%	51%	49%	48%	46%	45%
700	61%	60%	58%	57%	55%	54%	52%	51%	49%	48%	46%
725	63%	62%	60%	59%	57%	56%	54%	53%	51%	50%	48%
750	65%	64%	62%	61%	59%	58%	56%	54%	53%	51%	49%
775	68%	66%	64%	63%	61%	59%	58%	56%	54%	53%	51%
800	70%	68%	66%	65%	63%	61%	59%	58%	56%	54%	53%
825	72%	70%	68%	66%	65%	63%	61%	59%	58%	56%	54%
850	74%	72%	70%	68%	66%	65%	63%	61%	59%	57%	55%
875	76%	74%	72%	70%	68%	66%	65%	63%	61%	59%	57%
900	78%	76%	74%	72%	70%	68%	66%	64%	62%	60%	58%
925	79%	78%	76%	74%	72%	70%	68%	66%	64%	62%	60%
950	81%	79%	77%	75%	73%	71%	69%	67%	65%	63%	61%
975	83%	81%	79%	77%	75%	73%	71%	69%	67%	65%	63%
1000	85%	83%	81%	79%	77%	75%	73%	70%	68%	66%	64%
1025	90%	85%	83%	81%	78%	76%	74%	72%	70%	67%	65%
1050	90%	90%	84%	82%	80%	78%	76%	73%	71%	69%	66%
1075	90%	90%	86%	84%	82%	79%	77%	75%	72%	70%	68%
1100	90%	90%	90%	86%	83%	81%	79%	76%	74%	71%	69%
1125	90%	90%	90%	90%	85%	82%	80%	78%	75%	73%	70%
1150	90%	90%	90%	90%	86%	84%	81%	79%	76%	74%	71%
1175	90%	90%	90%	90%	90%	85%	83%	80%	78%	75%	73%
1200	90%	90%	90%	90%	90%	90%	84%	82%	79%	77%	74%

For systems that have only one string connected to a single inverter or for systems using micro-inverters, the following applies:

1. Record Temperature and Irradiance as discussed in CSI Handbook [note: to be added in accordance with "Guidelines"]
2. Examine Field Verification Output (FVO) table for the percentage shown given the measured temperature and irradiance. Always round temperature up to the next block. So, 47 degrees rounds up to 55 degrees on the chart.
3. Multiply the CEC-AC (from EPBB printout) times the FVO percentage to get estimated system output.
4. Compare estimated system output with actual output. If actual system output is higher, system is operating within expectations. If estimated output is higher, perform additional diagnostics and correct any issues as the system may not be performing properly.